



Stem To Stern

READINESS CHECKLIST

Dock and Deck	
	Docking lines in place and holding.
	Fenders in place
	Hull has no marks or damage
	Hand rails are intact
	Stanchions are sturdy
	All deck gear is stowed or fastened- anchor, covers, canvas, port holes
	Life ring is in place
	Boat hook is in place
Inside	
	Fire Extinguishers are in proper operation
	1st aid kit is complete
	Flare and safety gear is complete
	H2O level is full
	Waste tank is empty
	Hatches are in locked position
	All gear is stowed
	All bilges are dry FWD-MID-AFT
Mechanical/ Engine Room	
	Engine room inspected and vented to entering
	Check proper level of :
	- Engine oil
	- Coolant
	- Transmission oil
	Belts and hoses inspected for wear or damage
	Stuffing boxes are dry
	Sea water valves are open / strainers are clean
	Rudder posts are dry
	Bilges are dry and free of oil
	Batteries inspected
	Battery switches on
	Fuel level checked
	Bilge pumps energized and inspected
	Gauges and helm engaged
	Engines started
	Overboard discharge checked
	Transmission works in: Neutral, Forward and Reverse
Electrical	
	Power to panel checked
	Shore power at panel turned off
	Shore power at shore turned off
	Shore power cord removed and stowed
	Proper cabin switches energized